

## **Integrated Management System**

## **Daily Production Report**

**Issued by:** Tech Department

**Document No: FM PR-001** 

Issued on: 06/11/2024

**Document Code:** ACT-MS-FORM

Rev No: 0

Location: ACT Factory - DIC Reporting Date: 06/11/2024

S/N	Job No	Table No	Element ID	Already Casted (nos)	Already Volume (m3)	Remaining Qty (nos)	Total Required	Vol m3	Total Vol m3	Weight	Planned to Cast (nos)	Planned Volume (m3)	Actual Casted (nos)	Actual Volume (m3)	MEP Remarks
001	ACT.P0103	HALL- 2/T-20	Z3-V4-G- ILP-05	1.00	0.00	49.00	50	0.89	44.50	2.225	3.00	2.67	0.00	0.00	MEP Cast as Planned
002	ACT.P0104		Z3-V5-H- YTR-12	0.00	0.00	50.00	50	3.50	175.00	8.750	5.00	17.50	0.00	0.00	MOLD ASSEMBLY 8 MEP RFT FITTING NOT DONE
003	ACT.P0104	HALL- 2/T-20	Z3-V4-G- XP-04	1.00	0.00	49.00	50	6.35	317.50	15.875	3.00	4.35	0.00	0.00	MEP Cast as Planned
004	ACT.P0103	HALL- 2/T-20	Z3-V4-G- XP-09	3.00	0.35	44.00	50	7.97	398.50	19.925	3.00	7.97	0.00	0.00	MEP To be done
005	ACT.P0103	HALL- 2/T-17	Z3-V4-G- XP-09	3.00	0.35	44.00	50	7.97	398.50	19.925	3.00	7.97	3.00	7.97	MEP To be done
006	ACT.P0103	HALL- 2/T-17	Z3-V4-G- ILP-12	0.00	0.00	47.00	50	3.52	176.00	8.800	3.00	1.50	3.00	1.50	MEP none
007	ACT.P0103	HALL- 2/T-17	Z3-V4-G- ILP-12	0.00	0.00	47.00	50	3.52	176.00	8.800	3.00	1.50	3.00	1.50	MEP none
800	ACT.P0102	HALL- 1/T-9	Z3-V4-G- ILP-04	0.00	0.00	47.00	50	2.88	144.00	7.200	4.00	2.00	3.00	1.00	MEP None
009	ACT.P0103	HALL- 2/T-20	Z3-V4-G- XP-09	0.00	0.00	47.00	50	7.97	398.50	19.925	0.00	0.35	3.00	0.35	

	5/N	Job No	Table No	Element ID	Already Casted (nos)	Already Volume (m3)	Remaining Qty (nos)	Total Required	Vol m3	Total Vol m3	Weight	Planned to Cast (nos)	Planned Volume (m3)	Actual Casted (nos)	Actual Volume (m3)	MEP Remarks
(	)10	ACT.P0102	HALL- 1/T-11	Z3-V4-G- XP-09	0.00	0.00	50.00	50	7.97	398.50	19.925	0.00	0.00	0.00	0.00	Planned cast for yes today
			GR	AND TOTAL	8.00	0.70	474.00	500	-	2627.00	6567.500	27.00	45.81	15.00	12.32	Overall Completion 1.6%